

**HORT+KITA "MAX-TÜRPE-STRASSE 40+42", AUSSENANLAGE - BAUZEITENPLAN - 2021**

25.03.2021

LEISTUNG	Juli			August			September			Oktober			November			Dezember			Januar			Februar														
	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	
Angebotsverfahren + Vergabe	■	■	■																																	
Vorbereitungs-/ Bestellfristen				■	→																															
Bauüberwachung								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Baustelleneinrichtung								■																												
Rückbauten								■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Anpassung Entwässerung																																				
Vorbereitungen für neue Spielgeräte																																				
Montage neue Spielgeräte																																				
Instandsetzung vorhandene Spielgeräte																																				
Wegebau																																				
Spielgeräteeinfassungen Bestand+Neu																																				
Geländeregulierungen																																				
Einfriedung																																				
Begrünung																																				
Witterungsreserve																																				
Abnahmen, Restleistungen																																				



**Chemnitzprojekt GmbH**  
Architektur- und Ingenieurbüro