

Spielplatz Kuchwaldpark - Sanierung mit Spielgerätewettbewerb																																										
Rahmenterminplan																																										
Nr.	Vorgangsname	Dauer	Anfang	Ende	2017		2018				2019				2020				2021				2022				2023				2024				2025				2026			
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
1	LPH 1-6 PLANUNG		18.09.2017	30.01.2023																																						
2	LPH 1-2 VPL		18.09.2017	17.07.2019																																						
3	LPH 3 EPL		18.07.2019	20.10.2020																																						
4	§12 KomHVO		10.11.2020	08.12.2020																																						
5	LPH 3-4 GPL		09.12.2020	15.06.2021																																						
6	Denkmalschutzrechtliche Genehmigung		15.06.2021	11.08.2021																																						
7	Baubeschluss		09.09.2022	14.12.2022																																						
8	LPH 5-6 APL/ Vorbereitung Vergabe		12.08.2021	31.01.2023																																						
9	LPH 7 - AUSSCHREIBUNG + VERGABE	16 Wo	03.07.2023	30.10.2023																																						
10	LPH 8 BAUAUSFÜHRUNG	16 Wo	01.04.2024	10.08.2025																																						
11	Beginn Landschaftsbauarbeiten	8 Wo	01.04.2024	24.05.2024																																						
12	Spielgeräteinbau	4 Wo	04.06.2024	01.07.2024																																						
13	Fertigstellung Landschaftsbau	4 Wo	15.07.2024	15.08.2024																																						
15	Nutzungsaufnahme	1 Tag		16.08.2024																																						
14	Fertigstellungspflege	52 Wo	16.08.2024	16.08.2025																																						
16	ENTWICKLUNGSPFLEGE	52 Wo	17.08.2025	06.08.2026																																						